

**TOWN OF NEW WINDSOR**  
 211 High Street, P.O. Box 609  
 New Windsor, MD 21776  
[info@NewWindsorMD.org](mailto:info@NewWindsorMD.org)



**NEAL C. ROOP, MAYOR**  
[NRoop@NewWindsorMD.org](mailto:NRoop@NewWindsorMD.org)  
 Phone: 410-635-6575  
 Fax: 410-635-2995

July 13, 2017

**UPDATE NOTICE TO RESIDENTS - SEWER REHABILITATION**

The Town of New Windsor would like to provide our residents and businesses with an update on the status of the sewer lining project in which you were informed in our letter dated July 6, 2017.

We are still on schedule to begin this process on Monday, July 17, 2017 at 07:00am (See schedule below for start time exception on Thursday, July 27<sup>th</sup>). Please refer to the table below for an approximate schedule of affected areas by day for the duration of the project.

<b>Date</b>	<b>Affected Area</b>
<b>Monday, July 17, 2017</b>	Maple Ave. between Pilson Dr. and High St. and also the intersection of Lambert Ave and High St.
<b>Tuesday, July 18, 2017</b>	Main St. between Springdale Rd./Blue Ridge Ave. and Roop Dr.
<b>Wednesday, July 19, 2017</b>	Main St. between Roop Dr. and MD75/Union Bridge Rd.
<b>Thursday, July 20, 2017</b>	Main St. between MD75/Union Bridge Rd. and Water St.
<b>Friday, July 21, 2017</b>	Main St. between MD75/Union Bridge Rd. and High St.
<b>Monday, July 24, 2017</b>	High St. between Maple St. and Church St.
<b>Tuesday, July 25, 2017</b>	MD75/Union Bridge Rd., Manning Dr. to Main St.
<b>Wednesday, July 26, 2017</b>	High St. between Coe Dr. and Maple Ave.
<b>*Thursday, July 27, 2017</b>	205 Church St. to 121 Church (*Note this activity will during evening hours beginning at 9pm)

Please note that if obstacles arise during the project this schedule may change slightly. We will continue to update the Town website ([newwindsor.md.gov](http://newwindsor.md.gov)) daily through project completion. You will be directly notified within 48 hours when the process will affect your residence or business via a door hanger placed upon your front door.

**Important notes to remember:**

**Installation of the CIPP will temporarily block your sewer connection.** Please limit or reduce the amount of water discharged to the sewer, including toilet flushing, dish and clothes washing and use of your sump pump. Excessive use of the sewer service (e.g., more than 3 toilet flushes) may result in a backup into your home/building. Any sump pump should be turned off or the outflow redirected if use is absolutely necessary. Water service will not be affected however, DO NOT flush water or pour water down drains during the work day in your area. You may resume normal sewer use once the installation trucks are gone unless otherwise advised from the installation crew.

It is strongly advised to have additional water (i.e. water bottles, jugs, etc...) on reserve while work is being done in your section of town.

**NOTE: FAILURE TO FOLLOW THESE PROCEDURES CAN DAMAGE THE SEWER LINER BEING INSTALLED AND WILL RESULT IN SEWAGE BACKING UP INTO YOUR HOME/BUILDING LINE AND POSSIBLY INTO YOUR HOME/BUILDING.**

**Construction:**

You may notice some noise from truck engines, pumps and other equipment and possible work lights if any night work is required. Anticipated time of work is from 7:00am – 3:00pm.

**Traffic & Parking:**

Changes in traffic patterns along this route will be posted.

If you have any questions in relation to the above work, you may contact New Windsor Town Hall at 410-635-6575. Also, please refer to the New Windsor Town Website ([newwindsormd.gov](http://newwindsormd.gov)) for updated information on this project through completion.

Thank you for your cooperation.

Sincerely,

The Town of New Windsor