



Week of June 5th

Currently working in Atlee Ridge Subdivision. Completion expected by June 16th.

Currently working in Snader's Summit Subdivision. Completion of underground portion by 6/9/23. Fiber will be pulled week of June 9th. and expected to take 2 days.

Week of June 12th

Crews will start in Blue Ridge Subdivision on Gullo Rd. and Graybill Ct. and will also include Clauser Ct. & Murphy Ct. Expected to take 3 weeks with forecast completion 6/30/23.

Mid-July through August 25th

Crews will start in the Old Town Section including but not limited to the following: Main St. (MD-31), High St. (MD-31), Lower Main, Church St. Maple Ave., Lambert Ave., Hillside Dr., College Ave., Blue

Ridge Ave. and Green Valley Rd. (MD-75). This section is mostly aerial and pending pole permits.

As a reminder The Reserves and Springdale Village (private communities) are on hold until Antietam Broadband gets permission from Homeowners Associations.

Antietam Broadband is the General Contractor, Communications Construction Group (CCG) is the Prime Contractor and Unlimited Communications is the subcontractor. The Project Manager overseeing the New Windsor project is Ken Galvin with CCG. Ken office is in Hagerstown and he can be reached at 667-387-9570. If you have questions, concerns or a problem Ken is your contact.